Measure L - Summary Sheet

City Name: CITY OF WATERFORD

Project Name: All Projects Summary

Date: FISCAL 2021 YTD QTR 12-31-2020

Revenue			Expenses		
City Funds	\$	-	Project Budget	\$	1,750,000.00
Federal Funds	\$	-	Expended Fiscal 2021	\$	7,750.00
State Funds	\$	-			
			Available - for Measure		
Measure L Funds	\$	109,681.31	L Project	\$	617,675.53
Measure L -C/O PY	\$	515,744.22		(Total	less CY expended)
Total	\$	625,425.53			

(See Individual Project Sheets for Budget and Expenditure Detail by Project)

Measure L - Project Sheet

City Name:	CITY OF WATERFORI	D				
Project Name:	Cape and Slurry Sea	l Project - Priority 1				
Date:	FISCAL 2021 YTD QT	R 12-31-2020				
	venue		penses			
City Funds	\$	- Project Budget	\$ 1,000,000.00			
Federal Funds	\$	- Expended Fiscal 2021	\$ -			
State Funds	\$	-				
		Available - for Next				
Manager I. Francis	Can Communication		Con Comment			
Measure L Funds	See Summary	Measure L Project	See Summary			
Measure L -C/O PY	See Summary					
Total	See Summary					
Completion Date:	Expected Completio	n 2022-2023				
Phase:	Planning - Council A	pproved				
Overall Project Details:	Cape and slurry seal 32 streets throughout Waterford.					
Project Status:	Design phase - preliminary engineering					
Add photos/renderings:	None Provided					

Measure L - Project Sheet

Add photos/renderings:

None Provided

City Name:	CITY OF WATERFORD G, H, & I Streets - Priority 2					
Project Name:						
Date:	FISCAL 2021 YTD QT	R 12-31-2020				
Revenue		Expenses				
City Funds	\$	- Project Budget	\$	750,000.0		
Federal Funds	\$	- Expended Fiscal 2021	\$	7,750.00		
State Funds	\$	- Expended Fiscal 2020	\$	11,490.00		
		Expended Fiscal 2019	\$	4,717.50		
		Available - for Next				
Measure L Funds	See Summary	Measure L Project	See Sur	nmary		
Measure L -C/O PY	See Summary					
Total	See Summary					
Completion Date:	In Process					
Phase:	No Phasing in this p	roject.				
Overall Project Details:	Preliminary stage of multi-source funded resurfacing/reconstruction project encompassing G, H & I Streets.					
Project Status:	Preliminary stage- various funding sources.					