Measure L - Summary Sheet

City Name: CITY OF WATERFORD

Project Name: All Projects Summary

Date: FISCAL 2022 YTD QTR 12-31-2021

Revenue			Expenses		
City Funds	\$	-	Project Budget	\$	2,120,000.00
Federal Funds	\$	-	Expended Fiscal 2022	\$	534,784.03
State Funds	\$	-			
			Available - for Measure		
Measure L Funds	\$	78,496.47	L Project	\$	143,367.29
Measure L -C/O PY	\$	599,654.85		(Total	less CY expended)
Total	\$	678,151.32			

(See Individual Project Sheets for Budget and Expenditure Detail by Project)

City Name:	CITY OF WATERFOR	D	
Project Name:	Other streets and ro	pads expenses not specific to	a project
Date:	FISCAL 2022 YTD QT	R 12-31-2021	
Re	evenue	Exp	penses
City Funds	\$	- Project Budget	\$ 5,000.00
Federal Funds	\$	- Expended Fiscal 2022	\$ 1,750.00
State Funds	\$	- Expended Fiscal 2021	\$ -
Measure L Funds	See Summary	Available - for Next Measure L Project	See Summary
Measure L -C/O PY	See Summary	ivicusure Erroject	See Summary
Total	See Summary		
Completion Date: Phase:	N/A N/A		
Overall Project Details:	Various other streets a project.	and roads expenses not speci	ific to a particular
Project Status:	Project Status: 12/31/2021 \$1,750 for Street Saver Subscription		
Add photos/renderings:	N/A		

City Name:	CITY OF WATERFORD			
Project Name:	Cape and Slurry Seal Project			
Date:	FISCAL 2022 YTD QT	TR 12-31-2021		
Rev	venue	Fyr	penses	
City Funds	\$	- Project Budget	\$ 1,000,000.0	
Federal Funds	\$	- Expended Fiscal 2022	\$ 512,316.42	
State Funds	\$	- Expended Fiscal 2021	\$ 8,400.00	
		Available - for Next		
Measure L Funds	See Summary	Measure L Project	See Summary	
Measure L -C/O PY	See Summary		,	
Total	See Summary			
Completion Date: Phase:	Expected Completic Planning - Council A			
Overall Project Details:	Cape and slurry seal 1	0 streets throughout Waterfo	ord.	
L				
Project Status:	Design phase - preliminary engineering			
Add destroy/or dest	N			
Add photos/renderings:	None Provided			

Add photos/renderings: None Provided

City Name:	CITY OF WATERFOR	D			
Project Name:	G, H, & I Streets				
Date:	FISCAL 2022 YTD QT	R 12-31-2021			
Re	venue Expenses				
City Funds	\$	- Project Budget	\$	750,000.00	
Federal Funds	\$	- Expended Fiscal 2022	\$	-	
State Funds	\$	- Expended Fiscal 2021	\$	11,250.00	
		Expended Fiscal 2020	\$	11,490.00	
		Expended Fiscal 2019	\$	4,717.50	
		Available - for Next		·	
Measure L Funds	See Summary	Measure L Project	See Sui	mmary	
Measure L -C/O PY	See Summary			-	
Total	See Summary				
Completion Date:	In Process				
Phase:	No Phasing in this p	roject.			
Overall Project Details:	Preliminary stage of multi-source funded resurfacing/reconstruction project encompassing G, H & I Streets.				
,					
Project Status:	Preliminary stage- various funding sources.				

City Name: CITY OF WATERFORD

Project Name: Main Street

Date: FISCAL 2022 YTD QTR 12-31-2021

Revenue		Expenses			
City Funds	\$	-	Project Budget	\$	370,000.00
Federal Funds	\$	-	Expended Fiscal 2022	\$	20,717.61
State Funds	\$	-	Expended Fiscal 2021	\$	354,510.40
			Expended Fiscal 2020	\$	-
			Available - for Next		
Measure L Funds	See Summary		Measure L Project	See Summary	
Measure L -C/O PY	See Summary				
Total	See Summary				

Completion Date: Fall of 2021

Phase: No Phasing in this project.

Overall Project Details:

Two blocks of surface reconstruction on Main Street between G and I including Bike and Pedestrian improvements.

Project Status:

Final vendor payments made in December 2021. The NOC will be filed in early calendar 2022.

Add photos/renderings: None Provided