Measure L - Summary Sheet

City Name: CITY OF WATERFORD

Project Name: All Projects Summary

Date: FISCAL 2022 YTD QTR 3-31-2022

Revenue		Expenses			
City Funds	\$	-	Project Budget	\$	1,380,000.00
Federal Funds	\$	-	Expended Fiscal 2022	\$	563,970.39
State Funds	\$	-			
			Available - for Measure		
Measure L Funds	\$	294,700.88	L Project	\$	330,385.34
Measure L -C/O PY	\$	599,654.85		(Total	less CY expended)
Total	\$	894,355.73			

(See Individual Project Sheets for Budget and Expenditure Detail by Project)

Measure L - Project Sheet

City Name: CITY OF WATERFORD

Project Name: Other streets and roads expenses not specific to a project

Date: FISCAL 2022 YTD QTR 3-31-2022

Revenue		Expenses			
City Funds	\$	=	Project Budget	\$	10,000.00
Federal Funds	\$	-	Expended Fiscal 2022	\$	9,439.00
State Funds	\$	-	Expended Fiscal 2021	\$	-
			Available - for Next		
Measure L Funds	See Summary		Measure L Project	See Summary	i
Measure L -C/O PY	See Summary	•			
Total	See Summary				

Completion Date: N/A

Phase: N/A

Overall Project Details: Various other streets and roads expenses not specific to a particular

project.

Project Status:

12/31/2021 \$1,750 for Street Saver Subscription

2/10/2022 \$7,689 Match for Local Roads Safety Plan Grant

Add photos/renderings:

N/A

Measure L - Project Sheet

City Name:	CITY OF WATERFOR	D					
Project Name:	Cape and Slurry Seal Project						
Date:	FISCAL 2022 YTD QT	R 3-31-2022					
_							
_	Revenue		Expenses				
City Funds	\$	- Project Budget	\$ 1,000,000.00				
Federal Funds	\$	- Expended Fiscal 2022	\$ 533,813.78				
State Funds	\$	- Expended Fiscal 2021	\$ 8,400.00				
	1	Available - for Next					
Measure L Funds	See Summary	Measure L Project	See Summary				
Measure L -C/O PY	See Summary	ivicasure E i roject	See Summary				
Total	See Summary						
Phase: Planning - Council Approved Overall Project Details: Cape and slurry seal 10 streets throughout Waterford.							
Project Status:	Construction Phase						
Add photos/renderings:	None Provided						

Measure L - Project Sheet

City Name: CITY OF WATERFORD

Project Name: Main Street

Date: FISCAL 2022 YTD QTR 3-31-2022

Revenue			Expenses		
City Funds	\$	-	Project Budget	\$	380,000.00
Federal Funds	\$	-	Expended Fiscal 2022	\$	20,717.61
State Funds	\$	-	Expended Fiscal 2021	\$	354,510.40
			Expended Fiscal 2020	\$	-
			Available - for Next		
Measure L Funds	See Summary		Measure L Project	See Summary	
Measure L -C/O PY	See Summary				
Total	See Summary				

Completion Date: Fall of 2021

Phase: No Phasing in this project.

Overall Project Details:

Two blocks of surface reconstruction on Main Street between G and I including Bike and Pedestrian improvements.

Project Status:

Final vendor payments made in December 2021. The NOC will be filed in early calendar 2022.

Add photos/renderings: None Provided